



SKY HARBOR RUNWAY RELOCATION NEWSLETTER

AVIATION SAFETY AND ENVIRONMENTAL PRESERVATION

May 25-30, 2020 – VOLUME 16




Learn More:

Project newsletters including construction updates and photos will be distributed and posted on the airport website monthly. If you would like to be emailed the monthly newsletter, please contact Brandon Twedt (contact info below).

 skyharbor.duluthairport.com

Brandon Twedt, PE

Project Engineer
Short Elliott Hendrickson, Inc. (SEH)

 651-329-0133

 btwedt@sehinc.com

Brian Madsen

Sky Harbor Airport Manager
Duluth Airport Authority

 218-733-0078

 bmadsen@duluthairport.com

PROJECT UPDATE:

Week 3 (May 25-30) :

The following major work items were completed last week:

- Paving of base and surface course on runway and parallel taxiway.
- Installation of electrical wiring and runway light fixtures

Week 4 Schedule (June 1-6) :

Looking forward, the following work items are expected to take place this week:

- Topsoil placement along edges of pavements
- Seeding and mulching native turf
- Installation of above ground airfield electrical systems

Work continues to progress on schedule. The runway is expected to be open June 13.

DRONE VIDEO AND 360 PHOTO LINKS

(click on links below)

<https://vimeo.com/424242651/231d2e33ba>

<https://sitescan.3dr.com/share/647a5310-af8e-4f55-be70-cca968d64a31>





SKY HARBOR RUNWAY RELOCATION NEWSLETTER

AVIATION SAFETY AND ENVIRONMENTAL PRESERVATION

