



SKY HARBOR RUNWAY RELOCATION NEWSLETTER

AVIATION SAFETY AND ENVIRONMENTAL PRESERVATION

DECEMBER 2017 – VOLUME #5



Learn More:

Project newsletters including construction updates and photos will be distributed and posted on the airport website monthly. If you would like to be emailed the monthly newsletter, please contact Brandon Twedt (contact info below).

skyharbor.duluthairport.com

Brandon Twedt, PE
Project Engineer
Short Elliott Hendrickson, Inc. (SEH)

651-329-0133

btwedt@sehinc.com

Brian Madsen
Sky Harbor Airport Manager
Duluth Airport Authority

218-733-0078

bmadsen@duluthairport.com

PROJECT UPDATE

Substantial Completion has been achieved for Phase 1 of the project!

New shoreline and general sand fill within the harbor for Phases 1A, 1B and 1C, has been completed. This includes the areas southeast of the Runway 32 end and the area northwest of the Runway 14 end.

The replacement of the old timber seawall is nearly complete, as vinyl sheet piling has been installed. A concrete cap still needs to be constructed and poured, which will take place when weather permits. This may be during a warm spell during the winter months, or likely next spring when conditions are more favorable.

Remaining work elements for Phase 1 that will be completed in the spring of 2018 will include seeding and sodding. Some additional mitigation activities, such as compost tube roll placement along the shoreline and native plant replacement, will also take place in the spring.

With Substantial Completion achieved for the project, this will be the last Monthly Newsletter for 2017. These newsletters will resume when construction activities resume in the spring.





SKY HARBOR RUNWAY RELOCATION NEWSLETTER

AVIATION SAFETY AND ENVIRONMENTAL PRESERVATION

DECEMBER 2017 – VOLUME #5

