



## SKY HARBOR RUNWAY RELOCATION NEWSLETTER AVIATION SAFETY AND ENVIRONMENTAL PRESERVATION

SEPTEMBER 2018 – VOLUME 8




### Learn More:

Project newsletters including construction updates and photos will be distributed and posted on the airport website monthly. If you would like to be emailed the monthly newsletter, please contact Brandon Twedt (contact info below).

 [skyharbor.duluthairport.com](http://skyharbor.duluthairport.com)

### Brandon Twedt, PE


Project Engineer  
Short Elliott Hendrickson, Inc. (SEH)

 651-329-0133

 [btwedt@sehinc.com](mailto:btwedt@sehinc.com)

### Brian Madsen

Sky Harbor Airport Manager  
Duluth Airport Authority

 218-733-0078

 [bmadsen@duluthairport.com](mailto:bmadsen@duluthairport.com)

## PROJECT UPDATE

Phase 2 of the Runway Relocation project is underway! This phase builds upon last year's project by adding surcharge material to consolidate lake bottom soils and material that was placed in 2017. Construction is expected to continue through October.

Project Construction began the week of September 4, 2018. The initial construction activities this first couple weeks included installation of erosion control and traffic control measures on the Airport. Barge delivery of sand material and placement on-site for surcharge is ongoing.

The last few weeks of September will consist of barge delivery of sand and placement within Phase 2A. The delivery of sand is anticipated to be completed the 1st week of October 2018.

Topsoil delivery and placement within Phase 2A will commence in early October.

The timber for the submerged crib structure should start be delivered the 1st few weeks of October.

Runway 14/32 and the seaplane base remain open for use.





# SKY HARBOR RUNWAY RELOCATION NEWSLETTER

## AVIATION SAFETY AND ENVIRONMENTAL PRESERVATION

SEPTEMBER 2018 – VOLUME 8

